

COUNTY OF PRINCE WILLIAM DEPARTMENT OF PUBLIC WORKS Environmental Services Division

5 County Complex Court, Suite 170 Woodbridge, VA 22192-5308 703-792-7070 Fax: (703-792-6297)

Construction Inspection
Checklist:

Spec 4: Soil Compost Amendment

Project Name
Address / Location
Phase / Section
Phase / Section
Contractor
Phone
Certifying Professional*
Plan #

VSMP Permit #

VSMP Permit #

Date of Inspection

The following checklist provides a basic outline of the anticipated items for the construction inspection of Soil Compost Amendment. This checklist does not necessarily distinguish between all the design variations and differences in construction between the families of practices. Inspectors should review the plans carefully, and adjust these items and the timing of inspection verification as needed to ensure the intent of the design is met. The standard for design of this practice is based on <u>Virginia Stormwater BMP Clearinghouse</u> and <u>Prince William County Design Construction Standards Manual (DCSM)</u>.

All items should be checked when completed. Items labeled "Certification of" must be crossed off, dated and initialed by certifying inspector.

	Description	Yes	No	NA	Date
1.1	Pre-construction meeting with the contractor designated to install the soil compost amendment practice has been conducted.				
1.2	Soil compost amendment installed to assigned areas in accordance with the approved specification.				
1.3	Tests performed on the proposed soil compost amendment areas to determine soil properties.				

^{*} Certifying professional must be a licensed Professional Engineer (PE), Landscape Architect (LA), or Land Surveyor (LS) in the state of Virginia.

1.4	Tests performed at least one week after the					
	compost has been incorporated into the soil.					
1.5	Compost material provided by a member of the					
	U.S. Composting Seal of Testing Assurance (STA)					
	program.					
1.6	Minimum of one test per 10,000 square feet					
	performed to verify the depth of the amended soil.					
1.7	Photo required – Area and horizontal of soil					
	compost amendment is in accordance with the					
	approved plan.					
1.8	Photo required – Vegetation (including					
	reforestation when appropriate) has been installed					
	according to the approved plans.					
1.9	Inspection performed before release of bond					
	approval.					
1.10	Follow-up inspection and as-built					
	survey/certification has been scheduled.					
1.11	Provide a photo of the BMP facility after					
	completion of construction.					
1.12	GPS coordinates have been documented for all					
	soil compost amendments on the parcel.					
All items checked above have been inspected by me for by an individual under my responsible						

All items checked above have been inspected by me (or by an individual under my responsible charge) and have been completed to my satisfaction and meet the approved plans (or deviations are noted here).

Signature:

Certifying Professional's License Number (Seal):