

## COUNTY OF PRINCE WILLIAM DEPARTMENT OF PUBLIC WORKS Environmental Services Division

5 County Complex Court, Suite 170 Woodbridge, VA 22192-5308 703-792-7070 Fax: (703-792-6297)

Construction	Spec 5: VEGETATED ROOFS	Level 1 Level 2
Inspection Checklist:	<del></del>	
Project Name		Plan #
Address / Location		LND#
Phase / Section		VSMP Permit #
Contractor	Phone	Inspector's Name
Certifying Professional <b>*</b>	Phone	Date of Inspection

The following checklist provides a basic outline of the anticipated items for the construction inspection of Vegetated Roofs. This checklist does not necessarily distinguish between all the design variations and differences in construction between the families of practices. Inspectors should review the plans carefully, and adjust these items and the timing of inspection verification as needed to ensure the intent of the design is met. The standard for design of this practice is based on <u>Virginia Stormwater</u> <u>BMP Clearinghouse</u> and <u>Prince William County Design Construction Standards Manual (DCSM)</u>.

All items should be checked when completed. Items labeled "Certification of ....." must be crossed off, dated and initialed by certifying inspector.

	Description	Yes	No	NA	Date
1.1	Pre-construction meeting with the contractor designated to install the vegetated roof practice has been conducted.				
1.2	Vegetated roof built in accordance with the approved specification.				
1.3	Sign-offs by qualified individuals at critical stages of construction performed.				

<sup>\*</sup> Certifying professional must be a licensed Professional Engineer (PE), Landscape Architect (LA), or Land Surveyor (LS) in the state of Virginia.

	Contractor's interpretation of the approved plan is		
1.4	consistent with the intent of the designers and/or		
	manufacturer.		
1.5	Vegetated roof constructed in sections.		
1 /	Maintenance access to the membrane and roof		
1.6	drains provided.		
	Inspection performed by qualified individual		
1.7	during placement of the waterproofing layer.		
	Inspection performed by qualified individual		
1.8	during placement of the drainage layer and		
	drainage system.		
	Inspection performed by qualified individual		
1.0	during placement of the growing media to		
1.9	confirm it meets the approved specification and is		
	applied to correct depth.		
	Inspection performed by qualified individual upon		
1.10	installation of plants to ensure they confirm to the		
	approved planting plan.		
1 1 1	Inspection performed before issuing use and		
1.11	occupancy approval.		
	Inspection performed at the end of the first or		
1 1 7	second growing season to ensure desired surface		
1.12	cover specified in the care and replacement		
	warrant has been achieved.		
1.13	Follow-up inspection and as-built		
1.13	survey/certification has been scheduled.		
	Photo required for		
	Plant installation conforms to approved plans, and		
	all plants are healthy.		
	Conveyance/overflow structures are per approved		
	plans.		
	Type:		
1.14			
	Dimensions		
	Locations:		
	<b>Provide photo</b> of the BMP facility after		
	completion of construction.		
	Photographs are required for		
	Roof Deck Layer, Protection Layer, Gravel		
	Drainage Layer and Growth Media.		

1 15	GPS coordinates have been documented for all		
1.10	vegetated roofs on the parcel.		

All items checked above have been inspected by me (or by an individual under my responsible charge) and have been completed to my satisfaction and meet the approved plans (or deviations are noted here).

Signature:	Date:
Certifying Professional's License Number (Seall:	